

SEWER BUILDERS RETURN

I HEREBY CERTIFY that the within connection enters lot at a point 11' 9" feet north of
south line of said lot and was properly made by me on 4th day of Oct., 1927.
 in conformity with the specifications of Sanitary Engineering Department; that the connection was made with the recorded Y
 branch or connection for said lot without opening or in any way injuring the main sewer; that said connection was laid to a
 true and proper grade, and constructed of sound and substantial 5" wt. sewer pipe, with the joints properly
 cemented and tight and that the whole was left in clean and good condition.

Measurement used was 9' feet from south man #. Depth of connection at point of tap 7
 Depth of connection at lot line 5' Connection in house made to Said Stack lower
 Roofwater will be (not) conducted under my contract to _____

Approved 10-4-27. Wm. Hoffman Licensed Sewer Builder
Ray Wachtel Inspector

Dorvale
Ave.

678
cellar not
measured on the date

Wickliffe
Bldg.

281
24'
8'-deep 1' work
Place
Lexington

This plan should show street names and distances to manholes from Y or lateral being connected.

Permit No. 98
Anderson
 Sewer District

SEWER CONNECTION

Lot No. 1849
 Subdivision Wickliffe
 Street Lexington Place

Recorded in Sewer Book
 Vol. 3, Pg. 43

069
905
6
182
607
069