

SEWER BUILDERS RETURN

I HEREBY CERTIFY that the within connection enters lot at a point 13' feet East of West lot line of said lot and was properly made by me on 22 day of May in conformity with the specifications of Sanitary Engineering Department; that the connection was made with the recorded Y branch or connection for said lot without opening or in any way injuring the main sewer; that said connection was laid to a true and proper grade, and constructed of sound and substantial 5" sewer pipe, with the joints properly cemented and tight and that the whole was left in clean and good condition.

Measurement used was 9' 5" feet from M.H. Depth of connection at point of tap 8' 6" Depth of connection at lot line 6' 5" Connection in house made to main sewer

Roofwater is (not) conducted under my contract to main sewer

MacDonald & McConical
Licensed Sewer Builder

Approved J. S. Perkins
Inspector

Navarre Ave

184A

Forest Hill Drive

92 ft

Line of
This plan should show street names and distances to manholes from Y or lateral being connected.

Permit No. 75

Christina
Sewer District

SEWER CONNECTION

Lot No. 184 A

Subdivision Wickliffe

Street Line K Elmwood

Recorded in Sewer Book

Vol. 3, Pg. 138